B V H Consulting Engineers
Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 18-04-18

Tests on Bituminous Concrete				
Test No 1			**Test Time :**	**10:15AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	473.5	26.5	5.3
2	500	473.5	26.5	5.3
Test No 2			**Test Time :**	**11:32AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	473.5	26.5	5.3
2	500	473.5	26.5	5.3

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers

Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **18-04-18**

Tests on Bituminous Concrete				
Test No 1			**Test Time :**	**2:05PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	474	26	5.2
2	500	474	26	5.2
Test No 2			**Test Time :**	**3:21PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	474	26	5.2
2	500	474	26	5.2

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers

Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 17-04-18

Tests on Dense graded Bituminous Macadam				
Test No 1			**Test Time :**	**9:35AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	476	24	4.8
2	500	476	24	4.8
Test No 2			**Test Time :**	**11:02AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	476	24	4.8
2	500	476	24	4.8

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080-23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 17-04-18

Tests on Dense graded Bituminous Macadam				
Test No 1			**Test Time :**	**12:54PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	476.5	23.5	4.7
2	500	476.5	23.5	4.7
Test No 2			**Test Time :**	**02:18PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	477	23	4.6
2	500	477	23	4.6

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080- 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

TEST FOR TACK COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 18-04-18

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1713.75	1712.92
Weight of prime(a-b)gms	25.75	24.92
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.02575/0.09=0.28 kg/sqm	0.02492/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.275	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

TEST FOR TACK COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **18-04-18**

Prime Coat/tack Coat

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1714	1713
Weight of prime(a-b)gms	26	25
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.026/0.09=0.29 kg/sqm	0.025/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.28	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

TEST FOR PRIME COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **15-04-18**

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1713.75	1712.92
Weight of prime(a-b)gms	25.75	24.92
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.02575/0.09=0.28 kg/sqm	0.02492/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.275	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

B V H Consulting Engineers

Survey and Engineering Project Consultants

TEST FOR PRIME COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 15-04-18

Determination	Unit	Trial no.	
Size of tray in (sqm)		0.45x0.45	0.45x0.45
Area of tray (a)	Sqm	0.2025	0.2025
Initial Wt of empty tray(b)	Kg	1.625	1.627
Final Wt of tray with prime coat (c)	Kg	1.763	1.756
Weight of Prime coat (d=c-b)	Kg	0.1380	0.1290
Rate of Spray of prime coat	Kg/Sqm	0.681	0.637
Average	Kg/Sqm	0.659	
Specified Limit	Kg/Sqm	0.60 Kg/sqm	

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಡಿ.ಎ., ಬೆಂಗಳೂರು-24

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **27-01-18**

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **27-01-18**

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	388	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.94	22.34	22.64
	$100*(W_2/W_1)\%$			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

B V H Consulting Engineers
Survey and Engineering Project Consultants

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **27-01-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.58%.

Result: Combined Flakiness & Elongation Index = 25.16%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **01-02-18**

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

B.V.H. Consulting Engineers

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 01-02-18

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	387	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.99	22.34	22.56
	$100*(W_2/W_1)\%$			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **01-02-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.59%.

Result: Combined Flakiness & Elongation Index = 25.17%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 04-02-18

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 04-02-18

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	386	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	88	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.79	22.34	22.56
	$100*(W_2/W_1)\%$			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains from Railway Level Cross to Srirampura in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **04-02-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.54%.

Result: Combined Flakiness & Elongation Index = 25.12%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 22-04-18

Tests on Bituminous Concrete				
Test No 1			**Test Time :**	**9:12AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	473.5	26.5	5.3
2	500	473.5	26.5	5.3
Test No 2			**Test Time :**	**11:04AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	473.5	26.5	5.3
2	500	473.5	26.5	5.3

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 22-04-18

Tests on Bituminous Concrete				
Test No 1			**Test Time :**	**02:19PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	474	26	5.2
2	500	474	26	5.2
Test No 2			**Test Time :**	**03:42PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	474	26	5.2
2	500	474	26	5.2

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

TEST FOR TACK COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 22-04-18

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1713.75	1712.92
Weight of prime(a-b)gms	25.75	24.92
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.02575/0.09=0.28 kg/sqm	0.02492/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.275	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

TEST FOR TACK COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 22-04-18

Prime Coat/tack Coat

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1714	1713
Weight of prime(a-b)gms	26	25
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.026/0.09=0.29 kg/sqm	0.025/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.28	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

TEST FOR PRIME COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **20-04-18**

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1713.75	1712.92
Weight of prime(a-b)gms	25.75	24.92
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.02575/0.09=0.28 kg/sqm	0.02492/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.275	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

TEST FOR PRIME COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 20-04-18

Determination	Unit	Trial no.	
Size of tray in (sqm)		0.45x0.45	0.45x0.45
Area of tray (a)	Sqm	0.2025	0.2025
Initial Wt of empty tray(b)	Kg	1.625	1.627
Final Wt of tray with prime coat (c)	Kg	1.763	1.756
Weight of Prime coat (d=c-b)	Kg	0.1380	0.1290
Rate of Spray of prime coat	Kg/Sqm	0.681	0.637
Average	Kg/Sqm	0.659	
Specified Limit	Kg/Sqm	0.60 Kg/sqm	

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 23-01-18

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	388	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.94	22.34	22.64
	$100*(W_2/W_1)$%			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **23-01-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.58%.

Result: Combined Flakiness & Elongation Index = 25.16%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **25-01-18**

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **25-01-18**

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	388	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.94	22.34	22.64
	$100*(W_2/W_1)$%			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **25-01-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.58%.

Result: Combined Flakiness & Elongation Index = 25.16%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

Consulting Engineers Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

B V H Consulting Engineers
Survey and Engineering Project Consultants

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **30-01-18**

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 30-01-18

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	388	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.94	22.34	22.64
	$100*(W_2/W_1)\%$			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads and Drains at Telecom Layout in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **30-01-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.58%.

Result: Combined Flakiness & Elongation Index = 25.16%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

B V H Consulting Engineers

Survey and Engineering Project Consultants

BITUMEN EXTRACTION TEST [FIELD TEST]

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **30-04-18**

Tests on Bituminous Concrete				
Test No 1			**Test Time :**	**10:24AM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	473.5	26.5	5.3
2	500	473.5	26.5	5.3
Test No 2			**Test Time :**	**12:10PM**
Sample No	**Initial Weight of the Mix [w1], in g**	**Weight of mix after extraction of Bitumen [w2], in g**	**Difference in weight, w=[w1-w2], in g**	**Percentage of Bitumen Extracted = [(w /w1)*100]-100, in %**
1	500	474	26	5.2
2	500	474	26	5.2

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

TEST FOR TACK COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **30-04-18**

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1713.75	1712.92
Weight of prime(a-b)gms	25.75	24.92
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.02575/0.09=0.28 kg/sqm	0.02492/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.275	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers

Survey and Engineering Project Consultants

TEST FOR TACK COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 30-04-18

Prime Coat/tack Coat

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1714	1713
Weight of prime(a-b)gms	26	25
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.026/0.09=0.29 kg/sqm	0.025/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.28	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

TEST FOR PRIME COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **28-04-18**

Tray no.	1	2
Weight of the tray(b)gms	1688	1688
Weight of the tray with prime(a)gms	1713.75	1712.92
Weight of prime(a-b)gms	25.75	24.92
Tray area (sqm)	300*300=0.09sqm	300*300=0.09sqm
Rate of spray (kg/sqm)	0.02575/0.09=0.28 kg/sqm	0.02492/0.09=0.27 kg/sqm
Avg. Rate of spray (kg/sqm)	0.275	

Specified rate as per Specification: 0.25 Kg/sqm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24.

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

TEST FOR PRIME COAT

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 28-04-18

Determination	Unit	Trial no.	
Size of tray in (sqm)		0.45x0.45	0.45x0.45
Area of tray (a)	Sqm	0.2025	0.2025
Initial Wt of empty tray(b)	Kg	1.625	1.627
Final Wt of tray with prime coat (c)	Kg	1.763	1.756
Weight of Prime coat (d=c-b)	Kg	0.1380	0.1290
Rate of Spray of prime coat	Kg/Sqm	0.681	0.637
Average	Kg/Sqm	0.659	
Specified Limit	Kg/Sqm	0.60 Kg/sqm	

Note :

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **19-03-18**

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 19-03-18

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	388	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.94	22.34	22.64
	$100*(W_2/W_1)\%$			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B V H Consulting Engineers
Survey and Engineering Project Consultants

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **19-03-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.58%.

Result: Combined Flakiness & Elongation Index = 25.16%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

B V H Consulting Engineers
Survey and Engineering Project Consultants

GRADIATION FOR WMM

MORTH TABLE – 400 - 11

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **24-03-18**

IS Sieve Size in mm	Weight Retained (gms)	Cumulative Weight Retained (gms)	Cumulative % of Retained	Cumulative % of Passing	Specific Limits
53	0	0	0	100	100
45	275	275	3.1	96.9	95-100
22.4	2665	2940	33.3	66.7	60-80
11.2	1345	4285	48.5	51.5	40-60
4.75	1290	5575	63.1	36.9	25-40
2.36	1025	6600	74.7	25.3	15-30
0.600	965	7565	85.6	14.4	8-22
0.075	940	8505	96.2	3.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Aggregate Impact Value (W.M.M.)

IS : 2386 Part IV

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : K. R. Santoshkumar

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : 24-03-18

Sl. No	Details	Trial No.		Average
		1	2	
1	Total Weight of aggregate sample filling the cylindrical measure = W_1 g	388	385	
2	Weight of aggregate passing throw 2.36 mm IS sieve after the test = W_2 g	89	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	355	358	
4	Aggregate Impact value = percent fine	22.94	22.34	22.64
	$100*(W_2/W_1)\%$			

Comments:

- **Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%.**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

29-3-18

#42/1, 6th Main Road, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948, Fax: 080 - 23240685, Cell : 9964339888 E-mail : mbnk2278@yahoo.com

Determination of Flakiness Index & Elongation Index of Coarse Aggregate.

NAME OF WORK : Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for Ward No. 5 1 To 6 & Ward No. 6 7 To 11.

Sub - Name of Work : Improvements to Roads from Sampigehalli Old Police Station to Jarabandamma Temple in Ward No 05 - Jakkur, Byatarayanapura Sub Division.

Client : **Executive Engineer, Byataranapura Division, NO.2152/20, Defence colony, Sahakara Nagara, Bangalore-92**

Name of the Agency : **K. R. Santoshkumar**

Reference : Agreement NO.BBMP/EE/BTP/AG/005/16/000052/16-17 Dated : 16/01/2018

Date of Testing : **24-03-18**

Result : Flakiness Index = 11.58%.

Elongation Index = 13.58%.

Result: Combined Flakiness & Elongation Index = 25.16%.

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be within 30 days from the date of testing.

B.V.H. Consulting Engineers Bangalore